Test Report
Consistency test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (Part 5) -1988 & Specification for Road & Bridge Works, MORT&H, Rev-V,
Material	Cement
Sample No	1
Sample Collected Date	14-Mar-2019
Test Date	23-Mar-2019

Sl. No.	Description	Trial 1	Trial 2	Trial 3	Trial 4	Trial 4
1	Weight of Cement	400	400	400	400	400
2	Percentage of water added (%)	27	28.5	29.5	30	30.5
3	Weight of Water (gm)	108	114	118	120	122
4	Initial Reading of Plunger (mm)	40	40	40	40	40
5	Difference (mm)	19	16	11	6.5	5.5

Results: Standard Consistency of Cement: 30.50%

Note:

i.The results indicated above are based on the tests carried out on the sample at site.

ii.The results relate only to the items tested.

iii.This test report should not be reproduced except in full, without written approval of this laboratory.

iv.Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

Authorised Signature

A.E.E

Test Report
Fineness test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (Part 5) -1988 & Specification for Road & Bridge Works, MORT&H, Rev-V.
Material	Cement
Sample No	1
Sample Collected Date	14-Mar-2019
Test Date	23-Mar-2019

Sl. No.	Determination	Trial 1	Trial 2
1	Weight of Cement before sieve (gm)	100	100
2	Weight of residue retained on 90um sieve (gm)	3	2.8
3	Percentage retained (%)	3	2.8
4	Average Percentage retained (%)	2.9	

Results: Residue of cement is: 2.9%

Comments: Maximum allowable residue by mass for ordinary portlad cement is 10%

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

A.E.E

Authorised Signature

Test Report
Soundness test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (Part 3) -1988 & Specification for Road & Bridge Works, MORT&H, Rev-V.
Material	Cement
Sample No	1
Sample Collected Date	14-Mar-2019
Date	23-Mar-2019

Sl. No.	Description	Trial 1	Trial 2	Trial 3
1	Initial Distance between the indicator points of Lechatelier mould	11	10	11
2	Final Distance between the indicator points of Lechatelier mould	13	12	14
3	Difference or expansion	2	2	3
4	Average Differences or Expansion in mm	2.33		

Results: Difference in Expansion of Cement: 2.33mm
Comments: Maximum allowable Expansion of cement is 10mm.

Note:

i.The results indicated above are based on the tests carried out on the sample at site.
ii.The results relate only to the items tested.
iii.This test report should not be reproduced except in full, without written approval of this laboratory.
iv.Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

Authorised Signature

AE-I
A.E.E

Test Report
Compressive strength test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V
Material	Cement
Sample No	1
Sample Collected Date	14-Mar-2019
Test Date	21-Mar-2019

Cube	Cement Grade	Age at Test (Days)	Slump (mm)	Weight (kg)	Dimension (LxWxH)	Density (kg/m3)	Max. Load (KN)	Area (mm2)	Compressive Strength (N/mm2)	Average Sample (n/mm2)
1	43	7	-	0.810	70.6x70.6 x70.6	2302.0	180	4984	36.12	36.45
2	43	7	-	0.830	70.6x70.6 x70.6	2358	185	4984	37.12	

Results: 7-days Compressive strength of cement is 36.45N/mm^2
Comments: 7-days Compressive strength of cement should not be less than 33 N/mm^2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

Authorised Signature

QUALIEX CIVIL DESIGN & CONSULTANCY

A.E.E

Test Report
Gradation test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	At site
Material	Fine Aggregates
Sample No	1
Sample Collected Date	14-Mar-2019
Test Date	23-Mar-2019

Weight of Sample(gram): 200

Sl No.	IS Sieve Size	Weight retained	% retained	% Cumulative	Cumulative % of Passing		Remarks
					% Passing	Gradation limits	
1	10 mm	0	0.00	0.00	100.00	100	Gradation satisfies the MORT&H Zone II Specification for PQC
2	4.75 mm	11	5.50	5.50	94.50	90-100	
3	2.36 mm	18	9.00	14.50	85.50	75-100	
4	1.18 mm	11	5.50	20.00	80.00	55-90	
5	600 μ	45	22.50	42.50	57.50	35-59	
6	300 μ	60	30.00	72.50	27.50	8-30	
7	150 μ	45	22.50	95.00	5.00	0-10	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

Authorised Signature

A.E.E

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com

Test Report
Gradation test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Material	Coarse aggregates
Sample No	1
Sample Collected Date	14-Mar-2019
Test Date	23-Mar-2019

Weight of Sample: 4000 gms

Sl. No	I.S. Sieve size	Weight Retained (gm)	of weight Retained (%)	Percentage of weight retained (%)	Cumulative % of Passing		Remarks
					Test Result	Limits as per MORT&H	
1	31.50	0	0.00	0.00	100.00	100	
2	26.50	492	12.30	12.30	87.70	85-95	
3	19.00	320	8.00	20.30	79.70	68-88	
4	9.50	635	15.88	36.18	63.83	45-65	
5	4.75	420	10.50	46.68	53.33	30-55	
6	0.60	950	23.75	70.43	29.58	8-30	
7	0.15	850	21.25	91.68	8.33	5-15	
8	0.08	250	6.25	97.93	2.08	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

AE-I A.E.E

For Qualiex Civil Design & Consultancy

Authorised Signatory

GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Test Report
Water absorption test

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	PCC(1:4:8)
Contractor	Sri Ragavendra Y B
Test Method	IS : 2386 (Part - 3) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Material	Coarse aggregates
Sample No	1
Sample Collected Date	14-Mar-2019
Test Date	23-Mar-2019

Sl. No.	Particulars	Computations	Test Numbers		Mean
			Test 1	Test 2	
1	Weight of SSD sample	W_1 g	761	763	
2	Aggregates Immersed in water	W_2g	2024	2022	
3	Weight of Saturated Aggregate in water	W_sg = W_2- W_1	1263	1259	
4	Weight of saturated surface dry aggregate in Air	W_3 g	2059	2047	
5	Weight of water equal to the Volume of the Aggregate	W_3- W_s	796	788	
6	Weight of Oven dried Aggregate	W_4g	2020	2018	
7	Specific Gravity	W_4/(W_3- W_s)	2.54	2.56	2.55
8	Apparent Specific Gravity	W_4/(W_4- W_s)	2.67	2.66	2.66
9	Water Absorption	(W_4- W_3)*100/ W_4	1.93	1.44	1.69

Comments: Maximum allowable Aggregate Water Absorption value is 2.0%.

Note:
i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

A.E.E.

For Qualiex Civil Design & Consultancy

Authorised Signature

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com

Test Report
Concrete Compresive strength

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	Concrete(M20)
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Material	Concrete
Sample No	1
Sample Collected Date	29-Mar-2019
Test Date	5-Apr-2019

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	7	6.79	150*150*150	2011.85	320	0.0225	14.22	14.00	14.13
2	20	7	6.83	150*150*150	2023.70	310	0.0225	13.78		
3	20	7	6.69	150*150*150	1981.93	315	0.0225	14.00		
4	20	7	7.01	150*150*150	2077.04	318	0.0225	14.13	14.27	
5	20	7	6.82	150*150*150	2020.74	325	0.0225	14.44		
6	20	7	6.79	150*150*150	2012.15	320	0.0225	14.22		

Results: 7-days Compressive strength of cement is 14.13 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

QUALIEX CIVIL DESIGN & CONSULTANCY

Authorised Signatory

AE-I
A.E.E

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com

GSTIN: 29AYHPN8663P1ZA

QUALIEX CIVIL DESIGN & CONSULTANCY

Project Management Services

Test Report
Concrete Compresive strength

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	Concrete(M20)
Contractor	Sri Ragavendra Y B
Test Method	IS 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V
Material	Concrete
Sample No	1
Sample Collected Date	29-Mar-2019
Test Date	26-Apr-2019

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m³)	Max. Load (KN)	Area (m²)	Compressive Strength (N/mm²)	Avg. Sample Strength	Avg. Strength
1	20	28	7.91	150*150*150	2343.70	520.00	0.02	23.11	23.30	23.34
2	20	28	7.80	150*150*150	2311.11	525.00	0.02	23.33		
3	20	28	7.70	150*150*150	2281.48	528.00	0.02	23.47		
4	20	28	7.95	150*150*150	2355.56	530.00	0.02	23.56	23.38	
5	20	28	7.91	150*150*150	2343.70	520.00	0.02	23.11		
6	20	28	7.80	150*150*150	2311.11	528.00	0.02	23.47		

Results: 28-days Compressive strength of cement is 23.34 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

QUALIEX CIVIL DESIGN & CONSULTANCY

Authorised Signature

AE-I

A.E.E

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064

MOBILE: +91 9482685185, 91 9035830663

EMAIL: qualiexpvtltd@gmail.com

GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Test Report
Concrete Compresive strength

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	250mm Slab
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Material	Precast Slab
Sample No	1
Sample Collected Date	8-May-2019
Test Date	15-May-2019

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (KN/m^2)	Avg. Sample Strength	Avg. Strength
1	20	7	6.79	150*150*150	2011.85	327	0.0225	14.53	14.24	14.39
2	20	7	6.83	150*150*150	2023.70	317	0.0225	14.09		
3	20	7	6.69	150*150*150	1981.93	317	0.0225	14.09		
4	20	7	7.01	150*150*150	2077.04	320	0.0225	14.22	14.55	
5	20	7	6.82	150*150*150	2020.74	327	0.0225	14.53		
6	20	7	6.79	150*150*150	2012.15	335	0.0225	14.89		

Results: 7-days Compressive strength of cement is 14.39 N/mm2

Note:
i.The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii.This test report should not be reproduced except in full, without written approval of this laboratory.
iv.Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

QUALIEX CIVIL DESIGN & CONSULTANCY

Authorised Signature

A.E.E

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com

Test Report
Concrete Compresive strength

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Mix Type	250mm Slab
Contractor	Sri Ragavendra Y B
Test Method	IS : 4031 (part 6)-1988 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Material	Precast Slab
Sample No	1
Sample Collected Date	8-May-2019
Test Date	5-Jun-2019

Cube	Concrete Grade	Age at Test (Days)	Weight (kg)	Dimension (LxWxH)	Density (kg/m^3)	Max. Load (KN)	Area (m^2)	Compressive Strength (N/mm^2)	Avg. Sample Strength	Avg. Strength
1	20	28	7.91	0	2343.70	520.00	0.02	23.11	23.30	23.34
2	20	28	7.80	0	2311.11	525.00	0.02	23.33		
3	20	28	7.70	0	2281.48	528.00	0.02	23.47		
4	20	28	7.95	0	2355.56	530.00	0.02	23.56	23.38	
5	20	28	7.91	0	2343.70	520.00	0.02	23.11		
6	20	28	7.80	0	2311.11	528.00	0.02	23.47		

Results: 28-days Compressive strength of cement is 23.34 N/mm2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

Authorised Signatory

AE-I
A.E.E

GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Test Report
Steel

Project Name	Construction RCC Culvert at Maruthinagara 16th and 17th Cross Road in Kempegowda Ward No-01
Client	The Executive Engineer, Yelahanka Division, BBMP
Job No	QECD/BBMP/YNK/PMC/2019-2020
Contractor	Sri Ragavendra Y B
Location	Bay
Material	Steel
Sample No	1
Sample Collected	5-Apr-2019
Date	10-Apr-2019

Sl. No.	Dia in mm	Weight in Kg/mtr	Average Weight Kg/mtr	Ultimate Load in KN	Ultimate Tensile stress in N/mm^2	Average Ultimate Tensile Stress N/mm^2	Elongation in mm	Bending and Rebending
1	8	0.395	0.4	32.2	640.6	622.7	20	OK
	8	0.398		30.4	604.79			
2	10	0.601	0.6	47.2	600.97	597.15	20	OK
	10	0.593		46.6	593.33			
3	12	0.896	0.88	72.8	643.69	631.32	20	OK
	12	0.872		70	618.94			
4	16	1.598	1.6	118.5	589.37	595.59	20	OK
	16	1.605		121	601.8			

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Qualiex Civil Design & Consultancy

Authorised Signature

AE-I
A.E.E

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com